EXTENSION OF TIME PROPOSAL

1	Name of work	Construction of compound wall and other additional works to development works to Indira Canteen kitchen at 9th main Adithya Nagara in ward no 03
2	Amount of work portion	
3	Estimated Cost	Rs.28.40
4	Name of Contractor	Technical Manager (west)
5	Agreement no	No : 006/2018-19, dt:14/06/2018
6	No and date under which work order issued	No : 006/2018-19, dt:14/06/2018
7	Time limit rriginally fixed for completion	90 days
8	Date of application by the contractor for granting	13|09|18
9	Date of receipt of application in the Sub Division office	13|09|18
10	Extension granted if any	-
	I	-
	II	-
11	Work carried out by the contractor during the original period stipulated in the contract	EWL, SSM & Construction of compound wall
12	Work carried out during 1st extension	-

13	Work carries out during 2nd extension	
14	Time now applied for	14 days
15	Date of recommanding time 2nd extension	-
16	Weather the original application of the contractor is enclosed	Yes
17	Balance of work remaining work	Painting & other works
18	Probable time required for completion of remaining work	1st & part Bills to be Rs 15,63,000/-
19	Cost work charged establishment charged on the work after the expairy original period	
20	Weather notice as per clause of contract has been issued	
21	Remarks of the AEE and the daily rate of penalty proposed	Due to bussb sanitary wiffings
21	Remarks of the EE and the daily rate of penalty proposed	

Assistant Engineer

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯ... ಇಂಜಿ.
ಯಲಹಂಕ ಉಪನಗರ ಉಪ...ಭಾಗ,
ಬಿ.ಡಿ.ಎ.ಎ. ಬೆಂಗಳೂರು-106

Executive Engineer
Yelahanka Division, Bangalore-64